Pacific Power Co.

Oil-filled Transformer Test Report (Page 1 of 2) Created Apr-28-2022 16:08

Site Circuit Designation

Transformer 2

Tested By Date

Equipment Information

Job Information						
Customer Name	None					
Job Site Name	University of Texas					
Owner	None					
Job Name	UT Building 8 Transformer Repair					
Address	2139 San Jacinto Blvd, Austin, TX 78712					
Project Lead						

Serial Number	
Equipment Location	
Manufacturer	Eaton
Model	VFI Transformer
Туре	Oil-filled Transformer
Power Rating	
Primary Config	None
Secondary Config	None

Primary Voltage	None V		
Secondary Voltage	None V		
Control Voltage	VAC		
Weight			
Temperature Rise	°None		
Impedance	%		
Class			
Ambient Temperature	0		
Number of Taps			
Tap Position			
Insulation Type	Air		
Date Manufactured			

Visual And Mechanical Inspections

Fail	Nameplate data matches drawings/specs
-ail	Inspect physical and mechnical condition
Fail	Inspect impact recorder prior to unloading
Fail	Test dew point of tank gases
Fail	Inspect anchorage, alignment, and grounding
Fail	Verify the presence of PCB content labeling
Fail	Verify removal of any shipping bracing after placement
Fail	Verify the bushings are clean
Fail	Verify that alarm, control, and trip settings on temperature and level indicators are as specified
Fail	Verify operation of alarm, control, and trip circuits from temperature and level indicators, pressure relief device, gas accumulator, and fault pressure relay
Fail	Verify that cooling fans and pumps operate and have correct overcurrent protection
Fail	Electrical connections inspected for high resistance by Ohmmeter, Torque Wrench (on accessible connections), or Thermographic Survey
Fail	Verify correct liquid level in tanks and bushings
Fail	Valves are in correct operating position
Fail	Verify that positive pressure is maintained on gas-blanketed transformers
Fail	Perform inspections and mechanical tests as recommended by the manufacturer
Fail	Verify the presence of surge arresters
Fail	Verify de-energized tap-changer position is left as specified

%

		Insulation Resi	stance								
Primary to Secondary GΩ atV		Primary to Ground GΩ atV		Secondary to Ground GΩ atV							
Winding Resistance											
X0-X1 mΩ	X0-X2 mΩ	X0-X3 mΩ	H1-H2 Ω	H2-H3 Ω	H3-H1 Ω						
		Transformer Tui	ns Ratio		Tolerance:+/%						
Тар											
	Т	ap Voltage									
Expected											
H1-H2:X0-X2											
Error											
H2-H3:X0-X3											
Error											
	H;	3-H1:X0-X1									

Error